



Construction site inspection

Inspection date	<input type="text"/>	Inspection time	<input type="text"/>
Site	<input style="width: 100%;" type="text"/>		
Inspector	<input style="width: 100%;" type="text"/>		
Work in progress	<input style="width: 100%;" type="text"/>		
Group inspected	<input style="width: 50%;" type="text"/>	No of people observed	<input style="width: 20%;" type="text"/>
Department	<input style="width: 50%;" type="text"/>	Department manager	<input style="width: 50%;" type="text"/>

QNo	Question	OK	Details	Fix by (when)	Fix by (who)	Date fixed
1.01	Documentation and Policies All documentation as per the regulations is on site					
1.02	All plant and machinery on site is listed in the safety file register					
1.03	All persons operating plant or machinery have their tickets listed in the safety file register					
1.04	All signage is in place and easily read					
1.05	All excavations are listed in the safety file register					
2.01	Workplace, welfare and environment The site is tidy and housekeeping is maintained					
2.02	Access to and egress from the site is safe					
2.03	All scaffolding is in good condition and has had relevant inspections					
2.04	All edges where a fall of greater than 2 meters could occur are protected					
2.05	Any openings at ground/floor level are protected					
2.06	Any lift shafts are protected					
2.07	First aid equipment is available					
2.08	Fire fighting equipment is available and in good condition					
2.09	Electricity supply is safe					
2.10	Any fuel storage on site is bunded and in good condition					
2.11	Any gas cylinders on site are stored in locked cages when not in use					
2.12	All hazardous substances have an up to date MSDS and are stored accordingly					
2.13	All persons likely to be affected by excessive noise are wearing correct PPE					
2.14	Correct number of WC's and wash hand basins are provided					
2.15	All excavations are properly signed and protected					
2.16	Suitable lighting is provided for all tasks					
2.17	All Rebar is correctly marked and not likely to cause a trip or other hazard					

Construction site inspection

QNo	Question	OK	Details	Fix by (when)	Fix by (who)	Date fixed
2.18	Designated parking is available for private cars					
2.19	Employees/visitors can walk to site office/compound without the need for PPE					
2.20	All workstations provided in site office/compound comply with regulations					
2.21	All roadworks are organised in a safe manner and do not interfere with access or egress					
2.22	All underground services are clearly marked and shown on plan					
2.23	All overhead services are marked by bunting and shown on plan					
3.01	People All persons on site are wearing appropriate PPE					
3.02	First aider is available					
3.03	Safety rep is on site where appropriate					
4.01	Plant, tools and machinery All plant and machinery is being driven in a safe manner					
4.02	All portable tools are 110V only					
4.03	All portable tools are in good condition with no visible damage or frayed cables					
4.04	All ladders are secure and in good condition					
4.05	All lifting equipment is in good condition					
5.01	Demolition Any demolition work is subject to strict controls and is adhering to method statements					
5.02	Any asbestos is correctly tagged and recorded					

General observations